App. F. IX-4

1928.

File No. 325-28

Previous References
Mug 43-28-1-5
" 207-26-1 37 Supt 384
" 165-27-1-13
" 79-24-1 14
" 393-27-1-6
Later References
Mug 325-28-19-20
" 9-29-22-23

General and Revenue Secretariat.

Serial Nos. 11

Part B for July 1929.

SUBJECT

Final settlement of the Bill amounts up by Contract M/s R. N. Ray for Bungalows Chabbaccas.

P.O. No 2800-3
dated 22.6.29

To the Mug. Comr
" Ch. Engr
" Comptr
" Hyg. Secy. & H. Lt

Approves the recommendation of the Ch Engr

Serial No.	
2	Letter no 381 dated the 4th march 1829 from the Hon R.N. Ray, Engineer and Contractor, Benares, forwarding for adjustment certain bills in connection with the works executed in maintenance of the Supply Cut Channel at Benares.
4	Memo no 1864/26-7 dated the 23rd/25th March 1829 of the Superintending Engineer in Supply forwarding for information a copy of his letter no 1864/26-7 dated the 23rd/25th March 1829 to the Chief Engineer & Secretary forwarding for scrutiny and submission to Government for orders certain bills received from the Executive Engineer & Contractor, Benares on account of the works executed by him in the Supply Cut Channel at Benares

Nos—Contn. sheet

Serial No.

Recorded.

Dennis order on P.W.D

" Engrs Secy

(D) In. In. D.

19.3.29.

We must get the works properly measured before finally passing bills.

In. In. D.

19/3.

Dbt letter to Chief Engrs is submd for approval of the orders. Dbt of a letter to Secy Rly is also submitted for consideration.

C.C.

20/3/29

Secy

20/3

1st member

20/3

1 N.C. 24/3/29

Done

11/4

5 To. R. E. Ry Engr
Engr-Contr Barracks
No 2128 dt 8-4-29.
With-prefd: Govt, State No. &
in pursuance of

NOTE—Contn. sheet

Serial No.	
6.	To. The Chief Engr of Mysore No 2129 of 3-4-29 Invites refce to Irrig: Comr. letter No 1864/26-7 dt: 23-3-29 forwarding for scrutiny certain bills from Mr. Ex. Eng. Contr. Invoices + requests to get the works measured before finally forwarding to Govt. To The Irrig: Comr No. 2120 of 1-4-29 Rgs. a/g from
7	Letter No 8712 dated the 6th April 1929 from the Chief Engineer of Mysore recommending sanction to the deputation of Mr D.A. Hutchens, Asst Engineer, to Benares, for getting the work executed to the Benares Chalk properly measured and for scrutinising the bills pre- pared in that connection by Mr R. N. Ray and for preparing estimates for for adding some bath rooms and a kitchen to the institution 5 letters Mr R. N. Ray

NOTE—Contn. sheet

Serial No.

Engineer and Contractor submitted, for adjustment certain bills on account of works executed to the Benares Chattram, the Dewan was pleased to order that "we must get the work properly measured before finally paying bills" and the Chief Engineer was requested to take action accordingly.

Flag

2 At the instance of the Hon'ble Secretary, who communicated to the Dewan the orders of His Highness the Maharaja on the subject ~~flag~~ estimates have been called for for the construction of some more bath room and a kitchen to the Chattram at Benares and with a view to attend to both these works, the Chief Engineer proposes to depute Asst Engineer Mr D A [illegible] to Benares for about 15 days including the journey to and fro

Irrig 325-28
Diro 1625-28
linked file.

WD 021—GPB—30,000—21-8-28

Serial No.

ono 1823-6/
Emmy 207-20-24
7 31.3.1927
Flag J

LEWINS OFFICE
12 APR. 1929
No. 1642

6249

) On a former occasion Mr Latchmanasingh, Asst Engineer, was deputed to Benares for 15 days on a similar errand.
4 Bft requesting the proposal is held for appl or other orders
CC.
9/4/29

9
187 — Mumbai)

5/4

11.4.29

Mr Swamy

11.4.29

12-4-29

15/4

Bft letter to Mr K M Pan — Madras Mar cert.

15/4

15/4

Serial No.	
8	To The Chief Engr Irrig Comm, Hagr Secy to Govt Comm Dept No 2995-8 D/15-6-29 Requests the necessary sanction by the Chief Engr & Govt Orders will be issued thereon for the formation of Sluices & Escapes in the D.B. for Katteri & Bevanur & the work may be entrusted to any Departmental Officer in addition
9.	A. N. Ray Engr Engr - Contr Bellary. No 2230 D/15-6-29 States that Mr D.A. Hankey Asst Engr has been deputed to Bellary for checking the works & requisite to afford the necessary facilities for the proper work
	Chief Engr No 2231 D/15-6-29 Copy
10	To A.N. Ray Engr No 2311 D/25-6-29 States that final bill in the matter
12	from The Executive Engineer of Mysore No 10369. D 25-5-29. Forwards the final bill of Mr R.N. Ray for work done in the new Chattram Bldgs, at Bellary as checked & Certified

NOTE—Contn. sheet

Serial No.

on the spot by Mr. A. Hutkins, Arch. Engr., who was deputed for the purpose -

The bill as submitted by Mr. Ray amounted to Rs 28922-5-9, after check it was reduced to Rs 28641-8-3, after checking the bill & examining the claims of the Contractor for non estimated charges etc, the final bill to be passed for Rs 27953-1-3 as now recommended for reasons stated.

Further he submits estimates for further additions separately.

Orders for perusal & orders

Secy

5/6 17 The C. E's recommendation is for consideration & orders.

Secy, 12/6/28

Secy

18 The recommendation made by the C. E on the report of Mr. Hutkins for passing the Contractor's claim for Rs 27,953-1-3 may be approved.

19 Mr. Ray has been advanced Rs 26000 and the balance payable is Rs 1953-1-3 This will have to be met from the Chittagong Savings Fund -

1st member Dewan

20 The estimate for additions and ~~further~~ for repairs (vide paras 4 & 16 of Mr. Hutkins report) may be sanctioned separately by

21 There is the comparative Statement referred to in para 9 of Mr. Hutkins report

12-6-28

Secy 13/6/28

Secy 14/6/28

8164/12-6

8210/1446

PIR[illegible] OF THE [illegible]CIL
13 JUNE 1929
No. 7699

NOTE—Contn. sheet

WD 021—GPB—30,000—21-8 28

Note 2 Annexure 13

venue Secretariat. | File No. of 192 .

Serial No.

Comparative Statement is flagged Z

Eng 15/6/29

DJB

Member

7-4-29

DEWAN'S OFFICE
17 JUN 1929
No. 5742

The bills may be passed for the amount — Rs 27953-1-3 — recommended by the EE and the payment of the balance still due to Mr Ray authorised. The payment may as before, be made thro' the Pte Secy to HH the Maharaja of Benares.

Dewan

16.6.29

16/6

Eng 16/6/29

16

18-6-29

Immediate

18/6

Today

Eng 19/6/29

Typed D/R. S.O. Subsec Cr.

AV 20/6/29 21

If appd. Mr. Ray may be given a telegraphic reply also intimating that payment can be made in Eng arranged for

Eng 21/6/29

GE Accts

Yes

Pvt secy informed 24/6

If appd reply as above

Eng 21/6/29

NOTE—Contn. sheet

WD 1214—GPB—500—21 10 28

General and Revenue Secretariat

File No.

App. F. III—2]

of 192

Serial No.	
14	To The Chief Engr [illegible] [illegible] No 2800-S dt/22-6-29 [illegible] by the Chief Engr for [illegible] contractor's claim for Rs 27,950-1-6 [illegible] Rs 26- [illegible] all is Rs 1953-1-2 [illegible]

Dft. reply to Mr. Ray communicating to him the substance of the above order, is submitted for appl.

AV 26/6/29. Please put up fair draft as revised

[illegible] 28/6

[illegible] 1/7/29

Typed Dft submitted

AV 2/7/29

[illegible] 2/7 [illegible] for approval

[illegible] 3/7/29

[illegible] 4/7/29

[illegible] 5/7

Note—Contn Sheet

WD 01684—GPB—30,000—20-4-29

Serial No.

~~27~~ 16

To I.G. Exam. &
Engg. & Cantt. Branches
(Mr. Ry. & Roads)

[illegible]

Orders solicited on the Finl. Secty's observation in para 20 of the office note that the estimates and additions and for Repairs may be considered Separately.

AM 9/7/29

WD 9/7

WD 01684—GPB—30,000—20 4-29

Bangalore,

11th July 1929.



D 49C

Dear Sir,

I am desired to send you, for favour of necessary action, enclosed letter dated the 5t July from Mr. R. N. Ray, Engineer and Contractor, Benares asking for an early settlement of his bills for the construction of a chattram at Hanuman Ghat, Benares.

Yours sincerely,

B. Srinivasiengar, Esq.,B.A., B.L.,
Financial Secretary to Government,
Bangalore.

No. 441

R. N. RAY,
ENGINEER & CONTRACTOR.

BENARES.

Dated the 5th July, 1929.

To

The Dewan,
Mysore State,
B A N G A L O R E .

Dear Sir,

In February last I submitted my final bill for the construction of the Hanumanghat Chhattram at Benares vide my letter No. 356 dated 28-2-29 and in April 30th my bill was checked by the Assistant Engineer Mr. Hukery and I wired you on 5-6-29 and 19-6-29 enquiring of my payment to which a reply was received from the Financial Secretary on 26-6-29 stating that arrangements are being made for the payment. I most respectfully invite your kind attention for an earlier payment as I am anxious to clear up my creditors.

With apologies for these lines.

Yours faithfully,

R N Ray

Serial No. 43

Flag P

DEWAN'S OFFICE
12 JUL 1929
No. 933

The birds of Mr Ray were sanctioned for Rs 27, 953-1-3 in Govt order No 2800-3/Proj 325-28-14 dated the 22nd June 1929 and Mr Ray was informed of this in this office letter No 57 dated the 8th July 1929. Mr Ray's letter to the Dewan Sahib is dated the 5th July 1929. Mr Ray will perhaps receive our Communication soon. File on the subject is submitted for perusal

C.S.
11/7/29

W
4/7

Dewan

W
11/7
2
12/7/29

JM
13-7-29

If approved these papers, which relate to the question of paying Mr Ray for works executed by him to the Mysore Chattram at Benares will be filed. The question providing funds for providing another Kitchen and some bath rooms to the Chatram is being dealt with separately as to No 1817 and

WD 01684—GPB—30,000—20 4-29

eral and Revenue Secretariat — File No. 325 of 192 8

Serial No.

It was submitted to the Dewan on 1 7 29.

CG.
15/7/29 WW 1577

WBAlright
15/7/29
1577

B
WW
15/7

WD 01684—GPB—30,000—20-1-29

FINANCIAL SECRETARY No. 381

R. N. RAY,

ENGINEER & CONTRACTOR, BENARES.

Dated the 14th March, 1929.

DEWAN'S OFFICE 25 MAR 1929 No. 785

To

The Dewan,
Mysore State.

BANGALORE.

21

1434

Sir,

I beg to inform you after a long time that I have been able to complete the construction of Hemmer Flat Thattiah Building you so kindly entrusted to me.

I have submitted my bill of Rs. 28,922-5-9 exceeding the sanction of Rs. 26,042/- by Rs. 2,880-5-9 under the circumstances already mentioned in my letter No. 1545 dated 12-11-27 to the Local Commissioner in Mysore and also my last letter No. 335 dated 28-2-29 a copy of which is attached herewith for your kind perusal.

I now pray that you will be kind enough to take into consideration of the various hardships which

N. RAY,
INEER & CONTRACTOR. **BENARES.**

which came on the way to bring the building to a completion during the last three years and pass the bills with the charges of contingencies, so that I may not be put to any loss.

As regards the quality of the work you may be pleased to enquire from the Private Secretary of the Dowager Maharani of Mysore who communicated to me the entire satisfaction of Her Highness during her last pilgrimage to this city.

I offer my gratefulness to you for giving me an opportunity to work for your State as well as placing funds at my disposal time to time whenever I needed.

In conclusion I further pray that your kind self will be graciously pleased to arrange for an early payment of my bills which will be very much appreciated.

I beg to remain,
Sir,
Your most obedient Servant,

Enclo: 7 Sheets
nc

RAY,
& CONTRACTOR. **BENARES.**

Dated the 28th February, 1929.

To

The Muzrai Commissioner in Mysore,
BANGALORE.

Dear Sir,

I beg to submit herewith the following bills Nos. 326 - 331 dated 7-2-29 for Rs. 28,922-5-9 for the construction of the Chhattram building sanctioned in six different Govt. orders for Rs. 26,042/- as per details attached with bills, with explanations for exceeding the sanction by Rs. 2,880-5-9 for favour of your examination and payment as per account below.-

Total bills	Rs. 28,922-5-9
Advance	26,000-0-0
	Rs. 2,922-5-9

Encls: Bill No. 326-331

Yours faithfully,

(Sd.) R. N. Ray

N. RAY,
& CONTRACTOR.

19

BENARES.

Bill No. 327 dated the 7th February, 1929
for constructing Retaining Wall.

1) Amount sanctioned - Rs. 3,510/-

2) Ref No. and date - 2-4/24 .F. 307-26-74 8/17-6-25

3) Bill of cost - Rs. 3927-3-0

4) Excess - Rs. 417-3-0

Reasons.-

This sum is entirely due to insufficient estimate of brick work vide item No. 8 only.

R. N. RAY,
ENGINEER & CONTRACTOR. BENARES.

Bill No. 328 dated the 7th February, 1929
for constructing Main Building.

1) Amount sanctioned - Rs. 18,855/-
2) Ref No. and date - 2-4/24F.F. 207-26-34 d/17-6-27
3) Bill of cost - Rs- 20,437-13-6
4) Excess - Rs. 1582-13-6.

Reasons.-

The quantities of items Nos. 1, 7, 8, 10, 12, 13, 16, 17, 19, 23, 30, 36, 37, 39, and 40 are not fully taken out of the plan and estimate. The rates of the following items 28, 29, and 34 are increased vide my representation letter No. 1545 dated 12-11-27. The quantities of items from Nos. 43 to 62 and 65 to 67 were in the plan and omitted in the estimate, therefore, could not be left out.

R. N. RAY,
ENGINEER & CONTRACTOR. BENARES.

Bill No. 329 dated the 7th February, 1929
for constructing Iron Bars and Gate.

1) Amount sanctioned - Rs. 962/-
2) Ref. No. and date - 219-21 Muz 397-27-6 d/26-7-28
3) Bill of cost - Rs. 1029-13-0.
4) Excess - Rs. 67-13-0

Reasons.-

The increase is due to actual quantity.

Bill No. 330 dated the 7th February, 1929
for constructing staircase to Ghat.

1) Amount sanctioned - Rs. 260/-
2) Ref. No. and date - 629-30 Muz. 43-28-4 d/22/25-9-28
3) Bill of cost - Rs. 593-1-9.
4) Excess - Rs. 333-1-9.

Reasons.-

Brick and stone work had to be increased owing to the inclusion of a deep wall of the bathroom falling on the staircase south wall and also owing to the reduction of the riser of the steps as per Huzur Secy.'s letter No. 130 dated 12-7-28 to the Muzrai Commissioner in Mysore.

Bill No. 331 dated the 7th February, 1929,
for dismantling old building.

1) Amount sanctioned - Rs. 220/-

2) Ref. No. and date - 629-30 Muz. 43-28-4 d/22/25-9-28

3) Bill of cost - Rs. 363-9-3.

4) Excess - Rs. 143-9-3.

Reasons.-

This excess is due to excess of dismantling in actual measurement.

No. 1864
26-7

FROM

The Muzrai Commissioner in Mysore

Bangalore.

SECRETARIAT
26 MAR 1929
MUZRAI
D. 1461

The Chief Engineer of Mysore,

Bangalore.

Imag : 325-28-4.

SIR,

I have the honour to forward herewith for favour of scrutiny and submission to Government for orders, 6 bills amounting to Rs.28922-5-9 received with letter No.355/Dated 28th February 1929 from Mr. Ray, Engineer and Contractor of the Mysore Government Chattram at Benares and to state that these items of work were sanctioned by Government in several orders as noted in the margin*. It is seen that a sum of Rs.1394-3-3 has been claimed for contingencies in lump sum figures (without any details for these) for all the six bills and a sum of Rs.360-13-6 only is given credit in bill No.328 and 330 towards the materials of the old building.

The total amount sanctioned is Rs.26042/- while that claimed by the Contractor comes to Rs.28922-5-9 resulting in a net excess of Rs.2880-5-9.

I have the honor to be,

Sir,

Your most obedient servant,

(Sd) M Ghennappa

For Muzrai Commissioner.

Memo No. 1864 26-7-29

Copy of the above is forwarded to the Superintendent of Muzrai Secretary to the Government, for information.

Statement showing the items and amount sanctioned for constructing a new Chattram at Banares and the amount spent by the Contractor.

Serial No.	Contractor's Bill No.	Item of work with Govt. order sanctioning the same.	Amount sanctioned.	Amount as per bill sent by the Contractor.	Excess + / Saving -	Remarks.
1.	326	Constructing stairway and compound wall G.O.No.2-4 Muz.207-26-34 dated 17th June 1927.	2235 0 0	2570 13 3	+335 13 3	L.S. for contingency wit out details for the same 123-0-
2.	327	Constructing a retaining wall do	3510 0 0	3927 3 0	+417 3 0	do 187
3.	328	do a mainbuilding do	18855 0 0	20437 13 6	+1582 13 6	do 987-0-
4.	329	Putting up gate and iron bars G.O.219-21/Muz397-27-6 dated 26th July 1928	962 0 0	1029 13 0	+67 13 0	do 49-0-
5.	330	Shifting stair case G.O.No. 629-30 Muz.43-28-4 dated 22/25th Sept.28	260 0 0	593 1 9	+333 1 9	do 30-15
6.	331	Dismantling old building do	220 0 0	363 9 3	+143 9 3	do 17-4-3
		Total	26042 0 0	28922 5 9	2880 5 9	Total L.S. unaccounted for Rs. 1394-3-3.

In bill No.3 a sum of Rs.303-10-9 is given credit for old stones and brick ballast.

In bill No.5 a sum of Rs. 57-2-9 do do do do

Total Rs.360-13-6 is given credit for old materials.

for Muzrai Commissioner

T.....

Section Anuppai

File No. 325-28

Serial No. 45

No.

Diary No. of letter replied to 1434

General and Revenue Secretariat

(Anuppai

the *192*

To

R. N. Ray Esqre

Engineer and Contractor

Benares.

Date of issue.....

Signed by .....

Sir,

With reference to your letter No 381 dated the 14th March 1929 ~~to the Secretary of Improvement~~ about the adjustment of your bill ~~for~~ on account of the execution of Contract

st of enclosures.....

Copied by.....

Examined by.....

over

Govt Chaltram building at Benares, I am directed to state that the matter is receiving attention.

I have &c

17/25 for Secy to Govt

P.C.
28/3/24

Appendix E G—1.

SUBJECT.....

.....

.....

Section Imuzzai

File No. 325-28

Serial No. 6

No. 2113/3.

Diary No. of letter replied to 1461

General and Revenue Secretariat

(Imuzzai

the *192*

To

The Chief Engineer of Mysore, Bangalore

Date of issue.....

Signed by .....

Sir,

I am directed to invite reference to letter No 1864/26-7 dated the 23rd/25th March 1929 of the Imuzzai Commissioner to Mysore to your address forwarding for sanctioning certain bills received from

st of enclosures.....

Copied by.....

Examined by.....

over

Mr R. N Ray, Executive
Contractor, Benares,
and to request you
to see so far as
to get the works
properly measured
before finally forwarding the bills for
~~passing~~ to Government
for ~~passing~~ Sanction.

Yours &c.

h

~~30/3~~ Find key to Govt

Memo no

A copy of the above
is forwarded, with Compliments, to the Inspector
General of Hospitals for
information

By order

h

~~30/3~~ FC key ~~30/3~~ to Govt

C.S.
28/3/25

No. 8712. Urgent

Enc (1)

MYSORE PUBLIC WORKS DEPARTMENT,
CENTRAL OFFICE,

Dated Bangalore,..... 6.A.p.r. i.l.....192 9.



URGENT.

FROM

JOHN BHORE, ESQ., A.M.I.C.E.,
Chief Engineer of Mysore,
Bangalore.

MUZRAI

To

B. Srinivasaiengar, Esq., B.A.,B.L.,

Financial Secretary to Government,

B a n g a l o r e

Scrutiny of bills relating to the construction of a new Chattram at Benares.

SIR,

With reference to your letter No.2129/Muz.325-28-6 dated the 3rd April 1929, I have the honour to state that for getting the works relating to the above Chattram properly measured and for scrutinising the bills prepared therefor by Mr.R.N.Ray, Engineering and Contractor. it may be necessary to depute an officer of the P.W.D., to inspect the works carried out and check the measurements thereof. A similar course was adopted in the year 1927 when the estimates for the work had to be got checked, and Government sanctioned in G.O.No.1893-6/Muz.207-26-21 dated the 31st March 1927 the deputation of Mr.N.Lakshminaresimhaiya, Assistant Engineer (now Executive Engineer) for the purpose.

2. It is also stated in your D.O. letter No.2032/Muz.325-28-3 dated the 25th March 1929, that an estimate may be prepared for adding some bath rooms and a kitchen to the Chattram at Benares and providing ghat steps to the building.

3. It will facilitate matters if the deputation proposed in para 1 above is sanctioned by Government to enable the estimate being prepared after ascertaining the rates prevailing in the locality and check-measure all the works and scrutinise the bills amounting to nearly Rs 29,000 sent by the Muzrai Commissioner. If this proposal is approved by Government, Mr.D.A.Hukeri, Assistant engineer may be sent on deputation on the

same terms as were sanctioned in connection with the deputation of Mr.N.Lakshminarasimhaiya to Benares. The period of deputation may be limited to about 18 days including the journey to and fro.

I have the honour to be,

Sir,

Your most obedient servant,

6.4.29

Chief engineer of Mysore.

@ Bill No 326 4 Rupees
327 4 -do-
328 17 -do-
329 2 -do-
330 4 -
331 -2-
-6-

BENARES.

Dated e 10th April, 1929.

D·1574

To

The Dewan,

Govt. of Mysore,

BANGALORE.

DEWAN'S OFFICE. 15. APR 29 No. 854

Sir,

With due respect I beg to invite your kind attention to my letter No. 381 dated 14-3-29 and I further beg to submit that an early orders of final payment will be very much appreciated.

Yours faithfully,

Forwarded with compliments to Muzrai Secy. to Govt. in continuation of this Office Memo No. 785 of 20-3-29

Private Secy. to Dewan.
15/4/29

Serial No.

In this office letter dated the 20th the 15th August 1929 from Rai Bahadur Lala Hira Lall are made over to Education Asst Engineer Irrigation is

NOTE—Contn sheet

WD 021—GPB—30,000—21 8-28

General and Revenue Secretariat

App. F. III—21

File No.

of 192 6

Serial No.

Bearers to take measurements and Check the bill.
D/ letter to Mr Ray inviting his presence at 1.30 P.M.
Letters and inform him that final orders on his bills would be passed as immediately as practicable on production of [illegible]

6102
20/4

10 To. A. N. Ray Esqr
Exec. Engr & Conch Bearers
C No 2311 D/ 22-4-29

Wil 15. 29 Enquiries preceded by this office letters Nos 9124 & 22 81 D/ 8 & 15-4-29 & Stales Receipts [illegible] would be passed early

NOTE—Contn. sheet

CEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE.

ead:—

Letter No. 381, dated the 14th March 1929, from Mr. R.N. Ray Engineer and Contractor, Benares, forwarding for adjustment, six -- bills, aggregating Rs. 28,922-5-9 for having executed certain additions and improvements to the Mysore Government Chattram at Benares.

2. Correspondence ending with letter No. 8712, dated the 6th April 1929, from the Chief Engineer of Mysore, recommending sanction to the deputation of Mr. D.A. Hukeri, Assistant Engineer to Benares for about 18 days, including the journey to and fro, for checking the works executed to the Benares Chattram by Mr. R.N. Ray and having them properly measured with reference to the bills received from him for adjustment and also for preparing estimates for providing some more bath rooms and a kitchen to the institution.

Order No. 2225-F | Proj 325-9

Bangalore, dated the 18th April 1929.

Government are pleased to sanction the recommendation of the Chief Engineer.

2. Mr. Hukeri will draw the usual travelling allowance for the journey plus one and a half times the daily allowance for halts at Benares. He will not be entitled to any deputation allowance in addition.

For Secretary to Government,
Financial Department.

To

The Chief Engineer of Mysore.
The Muzrai Commissioner in Mysore.
The Huzur Secretary to His Highness the Maharaja of Mysore.
The Comptroller to Government.

TRM.6

G.R.S. App. F VI G-2]

SUBJECT.....

.....

.....

Diary No. of letter replied to ....1434.....

General and revenue Secretariat

the (Secy) *192* .

Date of issue ....

Signed by....

May this be

i Printed ?

ii treated as a standing order ?

iii published in the Gazette, English Part ?

iv translated ?

v placed at the disposal of the press ?

vi published in the Gazette, Kannada Part ?

Order Thereon No.

Sec Secy

File No. 325-28 J

Serial No. 5

Proceedings of the Government of His Highness the Maharaja of Mysore.

Read—

Letter no 381 dated the 11th March 1929 from the R. R. Ry, Engineer and Contractor, Bangalore, forwarding for adjustment, six bills, aggregating Rs 28922-5-9 for having executed certain additions & improvements to the Imperial Secretariat Building at Bangalore

2. Correspondence
ending with letter
No 8712 dated the
6th April 1929 from
the Chief Engineer
Imphal recommend-
ing sanction to the
deputation of Mr
D. A. Hukeri, Asst
Engineer, to Benares
for about 18 days,
including the journey
to and fro, for
checking the works
executed to the Benares
Chattram by Mr R. N.
Ray and having them
properly measured,
with reference to
the bills received from him
for adjustment, ~~vide~~
~~the letter read above~~
and for sanctioning
advances

List of enclosure.

Copied by

Examined by

WD 0326—GPB—12,500—26-5-27

G. R. S. 27]

GENERAL AND REVENUE SECRETARIAT.

(Continuation sheet draft form.)

providing some
more bath rooms
and a kitchen to the
institution.
order No. 2225
Govt are pleased
to sanction the
recommendation
of the Chief Engineer.
3. Dr Hukeri will
draw the usual
travelling allowance
for the journey
plus one and a
half times the
daily allowance
for halts at
Benares. He will
not be entitled to
any deputation
allowance in
addition

GPB—12,000—15-2-13.

To the Chief Engineer

A. R. F. VI. G1]

SUBJECT.....

.....

.....

Section Emergency

File No. 325-28

Serial No. 7

No. 2230.

Diary No. of letter replied to 1436 / 1529

General and Revenue Secretariat

(Emergency

the *192*

To R. H. Bay Engr

Engineer and Controller

Reserves.

Date of issue 15/4/29

Signed by for T. K. Sweetman Asst

Sir,

In continuation

of this office letter No

2128/Emy 325-28-

5 dated 4th 3rd

April 1929 advising

the additional of

Your duties on

account of the

absence on Casual

leave, I am

List of enclosures.....

Copied by .....

Examined by .....

over

WD0325—GPB—80,000—26 5-27

Government Civil Lines
building at Benares.
I am directed to state
that Mr D. A. Hankey
Asst Engineer, Public Works Dept, Mysore
has been deputed to Benares
for checking the works
in question, and the
officer will be seeing
Bangalore very
shortly.

I am to request
that he may be so good
as to [instruct] the
officer in charge necessary
facilities for doing
his work.

I have &c

[illegible]/1574
for Dt Secy to Govt.

Memo no 2231 & 15-4-19
A copy of the above
is forwarded with compli-
ments to the Chief

G. R. S. 27]

GENERAL AND REVENUE SECRETARIAT

(*Continuation sheet draft form.*)

CT/..... .....

.....

.....

Section Immigration

File No. 325-28

Serial No. 10

No. 2311

Diary No. of letter replied to 1879

General and Revenue Secretariat

(Immigration

the *192*

To

R. H. Ray Esqre

Engineer & Contractor

Victoria.

Date of issue 30/4/29

Signed by .....

Sir

With reference to your letter 30/4/29 and the subsequent correspondence relative to the employment of certain skilled foreign labour on the Esquimalt Graving Dock

List of enclosures .....

Copied by.....

Examined by.....

over

The Mysore Court
Chalteam at Benares
I am directed to
invite reference
to this office letters
nos 2128 and 2231
dated the 3rd and
15th April 1929 ~~to you~~
~~on the subject~~, and
to state that final
orders in the matter
could not be passed as
early as practicable.

I have &c

PUBLIC WORKS DEPARTMENT,
CENTRAL OFFICE,

Dated Bangalore, 15th April *1929* .

Dear Mr.Srinivasaiengar,

I request you will be so good as to forward for reference and return the file re the Chattr works under progress at Benares containing the correspondence from the contractor Mr.Ray on the subject to enable scrutiny of his final claims for the work.

Yours sincerely,



evenue
e etariat

File No·

of 192

Serial No.

Issued to Chief Engineer
No 2234 dated 18-4-29

NOTE—Contn. sheet

WD 021—GPB—30,000—21-8 28

A. P. F. VI. G1]

SUBJECT.....

.....

.....

Section Hungary

File No. 325-29

Serial No.

D. O. No. 2234 Encloses

5 files re-preparation

do No 2 in C. 5

Diary No. of letter replied to 1572

General and Revenue Secretariat

(Hungary)

the *192*

Date of issue 16/2/29

Signed by ...

I am desired to forward herewith this file of papers relating to the work executed to the Chattram at Benares by Lear Rama, as requested in your D.O. letter dated 6.2.29

List of enclosures.....

Copied by .....

Examined by .....

over

WD0325—GPB—30,000—26 5-27

No. 10369

Au: 22.

MYSORE PUBLIC WORKS DEPARTMENT,
CENTRAL OFFICE,

Dated Bangalore, 25/5/1929.

SECRETARIAT
27 MAY 1929
MUZRAI

FROM

JOHN BHORE, ESQ., A.M.I.C.E.,
Chief Engineer of Mysore,
Bangalore.

19.1818

Muz 325-28-12

To

B. Srinivasa Iyengar, Esq., B.A., B.L.,
Financial Secretary to the Government of Mysore,
Bangalore.

SIR,

With reference to G.O.No.2225-8/Muz.325-28-dated 15th April 1929, I have the honour to forward herewith the final bill of Mr.R.N. Ray, Engineer and Contractor for work done in the New Chattram Building at Benares as checked and scrutinised on the spot by Mr.D.A.Hukeri, Assistant Engineer. The accompanying note by the Assistant Engineer explains the main features of the case.

2. The bills as submitted by Mr.Ray amounted to Rs. 28922-5-9 After check measurements of quantities and rates, the amount was reduced to Rs.28641-9-3/-. This latter amount includes an excess of Rs. 604/- on account of extra rates claimed by the contractor and a provision of Rs. 1377/- at 5 per cent on the revised quantities and rates. The excess on account of extra rates may be passed as a special case as indicated in the note.

3. As regards the provision under contingencies, it may be observ that it is not a proper claim and according to the practice in voruo in the Public Works Department. contingencies are not provided in a --- revised estimate. Mr.Ray, however, has represented in his letter --- dated 14th March 1929 to the Dewan that he has been put to loss on ----

during Execution of Work

account of several hindrances and has requested that the bi with contingencies may be passed. He also represented to --- Mr.Hukeri that he had to do the work of an Engineer and also a contractor and as Engineer he had to prepare working plans, -- etc., and enter into correspondence with State Officers for -- which he had maintained separate establishment and that compensation was due to him on the account. I think the contractor's representation deserves consideration and some compensation may be given to him. The percentage for preparing working plans, etc., may be taken at 2½ per cent of the cost of the estimate and the amount due at the rate may be passed. If this - - - recommendation is approved, the amount of the final bill will be reduced to Rs. 27953-1-3 only.

4. An estimate for further additions to the new building has been forwarded separately. In view of the satisfactory completion of the present work, the question of entrusting the further work to Mr.Ray may be considered after the estimate is sanctioned and it is decided to start the work.

I have the honour to be,

Sir,

Your most obedient servant,

23.5.29

CHIEF ENGINEER OF MYSORE.

Enclosures:-

1 Note by Mr: D.A. Hukeri (5 pages)
1 Bill No. 326.
1 Bill No. 327
1 Bill No. 328
1 Bill No. 329
1 Bill No. 330
1 Bill No. 331
} of Contractor Mr. R.M. Ray.
1 Statement of amount sanctioned and the amount spent by the Contractor.
1 Comparative Statement
1 General Abstract
} for Construction new Chattram
1 Estimate for repairing the Chattram building
1 Plan
5 Sanctioned Plans (Nos. I, II, III, IV and VII)
1 Muzrai Sectt. File No. 325/28. (6 Pages)
T.R.
1 File of 19 pages correspondence on the subject.
1 Muzrai File no: 207/26 Serial nos: 1-37 with the exception of 3 & 4.
1 Muzrai File no: 397/27. Serial Nos: 1-6.
1 Muzrai file no: 43/28. Serial Nos: 1-5

22

POSTS TELEGRAPHS. 617 No.

19 JUN 29

125

Kind recd Compliments Rayaravelu 20.6.29

BENARES. B 19 17

DEWAN SAHEB MYSORE.

GOVT BANGALORE.

Dated 20.6.29
No. 2415

~~MANY~~ I EXPECT FINAL PAYMENT THIS MONTH

REPLY SOLICITED

RAY

FINANCE SECRET
20 JUNE 192
No.

19 15/8

21 JUN 1929
REVENUE SECRETARIAT
REVENUE
D. 1915

Today
20/6/29
20/6/29

This form must accompany any enquiry respecting this telegram.

MG 11—Ah.—4-9-26.

TEL GRAPHS. No.

O PF BENARES B 5 17

DEWAN MYSORE BANGALORE

ANXIOUSLY AWAITING PAYMENT WANTED YOU KINDLY ORDER

THIS WEEK

R N RAY

IS 10/28 143

This form must accompany any enquiry respecting this telegram.

161PAh.—4-9-26.

Statement showing the items and amounts sanctioned for constructing a new Chattram at Banares and the amoun spent by the Contractor.

Serial No.	Contractor's Bill No.	Item of work with G.O. or Estl. sanctioning the same.	Amount sanctioned.	Amount as per bill sent by the Contractor	Excess + Saving −	Remarks.
1.	326	Constructing 6 inner [illegible] all C.O. 12-4 Mus.37-26-34 dated 17th June 1937.	2401 0 0	2576 13 3	+175 13 3	L.S. for contingencies without details for the same 123-0
2.	327	Constructing [illegible] Bill do	3713 0 0	3930 5 0	+217 5 0	do 167-0
3.	328	[illegible] Retaining Wall do	12877 0 0	13016 13 0	+139 13 0	do 96-4-0
4.	329	Putting up gate and iron bars C.O. 12-21/Mus597-27-3 dated 28th Jul 1936	962 0 0	1029 13 0	+67 13 0	do 49-0-0
5.	330	Shifting [illegible] C.O. No. 1838-38 Mus.1782-3 dated 29/27th Sept.38	204 0 0	538 1 9	+334 1 9	do 30-15-0
		Dismantling [illegible] do	230 0 0	367 9 3	+137 9 3	do 17-4-3
		Total	20043 0 0	23982 5 [illegible]	3760 5 9	Total L.S. unaccounted for Rs. 1394-3-3

In Bill No.3 a sum of Rs.306-12-0 is given credit for old stones and brick ballast.

In Bill No.5 a sum of Rs. 57-3-0 do do do do

Total Rs 363-15-0 is given credit for old [illegible]

Rud Mukerji Executive

Proceedings of the Government of H.H.
the Maharaja of Mysore.

Read.-

G.O. No. Camp 2-4/Muz.207-26-34 dated 17-6-1927 sanctioning three estimates amounting to Rs. 24,600/- for certain additions and improvements to Mysore Govt. Chattram at Benares.

2. G.Os. Nos. 219-21/Muz.397-27-8 dated 26-7-28 and 629-30/Muz. 43-28-4 dated 25-9-1928 sanctioning three other estimates for Rs. 1440/- for the above work.

3. Memo No. 1864 dated 25-3-1929 from the Muzrai Commr. submitting a copy of letter to the Chief Engineer, forwarding for scrutiny and submission to Govt. six bills (from Mr. Ray, Engineer Contractor) aggregating Rs.28922-5-9 for having finally executed the above works.

4. G.O. No. 2225-8/Muz.325-28-8 dated 15-4-29 sanctioning the deputation of Mr. D.A. Hukeri, Asst. Engineer, to Benares for measuring the works executed by Mr. R.N. Ray to the above chattram and scrutiny of the rates as claimed in the bills.

5. Letter No. 10369 dated 25-5-1929 from the Chief Engineer of Mysore enclosing a copy of a note by Mr. Hukeri on the measurement of the works and recommending that the bills sent up by Mr. Ray for Rs. 28,922-5-9 may be finally passed as checked by Mr. D.A. Hukeri for Rs. 27,953-1-3 in full adjustment of the contractor's claim.

Encls to C.E.
8 bills 6.
Mr Hukeris note 5 pages
6 plans & 1 estimate
1 file of Statements

325-28-14.

Order No. 2800-3 dated 22-6-29

The recommendation made by the Chief Engineer ~~on the report of Mr. D.A. Hukeri~~ for passing the

contractor's claim in full settlement for Rs. 27,953-1-3 is approved. Mr. Ray has been advanced Rs. 26,000/- as noted in the margin and the balance payable is Rs.1953-1-3 which will be met from the Ghattram Savings Fund.

G.O. No.1575-78/20 -26-10 dated 19-2-1927 - 6
G.O. No. 2-4/Muz.207-26-34 dated 17-6-1927 - 600
G.O. No. 1008-9/Muz.165-27 dated 17-12-1927 - 30
G.O. No.1772-3 dated 24 Muz 165-27 2-4-1928 - 3000
G.O. No.849-50/Muz.43-28-8 dated 27-10-28 - 3000
Rs 26,00

The Comptroller is requested to arrange for the immediate payment of this amount to Mr. Ray, through Mr. Rai Bahadur Babu Lalit-bihari Sen Ray, Private Secretary to the H.H. the Maharaja of Benares.

21/6/29

Muz Finl. Secy. to Govt.

To

The Chief Engineer with the sanctioned bills
The Muzrai Commissioner in Mysore.
The Comptroller to Govt.
The Huzur Secy. to H.H.

F VI G-2]

JECT.....

.....

.....

Diary No. of letter replied to.....

Section Irrig

File No. 3 2 5 - 7 x

Serial No. 1 4

General and revenue Secretariat

( )

the 192 .

Proceedings of the Government of His Highness the Maharaja of Mysore.

Date of issue 22/6/28

Signed by M V Ganapathy Iyer

Read—

~~G.O. no. Sanctioning~~

G.O. no. Camp 2-4 Mus' 207-26-34 dated 17.6.1927, Sanctioning three estimates amounting to Rs 24,600/- for certain additions & improvements to Mysore Gas Chatram at Benares

xxx

In Memo No. 1864 dated 25-3-27 from the Mus' Comm submitting ~~Order Thereon~~ No. a copy of letter to the Chief Engineer, forwarding for Sanctioning & submission to Govt six bills aggregating Rs 28,9~~22~~25-7 for ~~having~~ executed finally the above works,

& G.O. no. 8225-8 Mus 22-7-28

May this be

i Printed ?

ii treated as a standing order ? G.O no ... passed same as in other estimates. (Enter the date)

iii published in the Gazette, English Part ? (Mis regd) same as in other estimates

iv translated ?

v placed at the disposal of the press ?

vi published in the Gazette, Kannada Part ?

The deputation of Mr W.A.
Asst Engineer to Benares for
Checking the works executed
by Mr R N Ray in the
Chatham, and sending on the bills claimed in
the mills.
2) Letter No 10369 dated 25.5.1929
from the Chief Engineer of Myp, enclosing a copy of a note in
Mr. Hukeri on the measurements of the item, and
recommending that the bills sent up by Mr Ray for
finally
may be passed as checked by Mr W.A. Hukeri, Rs 28922-3
for Rs 27,953-1-3 in full adjustment
of the Contractor's claim. and submitting
estimates
for further additions to the new building

—x—x—

order 2850-3 dated 22 6 29

List of enclosure.

The recommendation is made
by the Chief Engineer on the report
of Mr W.A. Hukeri for passing the
in full settlement
Contractors claim for Rs 27,953-1-3
is approved. Mr. Ray has been *Copied by*
in the margin of the
advanced Rs 26,000/- and the *Examined by*
balance payable is Rs 1,953-1-3
which will be met from the Chatham
Savings fund

WD 0326—GPB—12,500—26-5-27

G. R. S. 27]

GENERAL AND REVENUE SECRETARIAT.

(Continuation sheet draft form.)

Fund. Re Ramchandra Rao's case.

The Comptroller is requested to arrange for the immediate payment of the amount to Mr Ray, through Mr Rai Bahadur Babu Lalitbihari Sen Roy, Private Secy, to the H. H. the Maharaja of Benares

Engg F.C.: Secy to Govt
21/6/19

To

1) The Chief Engineer, M. & M. Sanctioned with.
2) The Mun: Comr
3 The Comptroller to the Govt of Mysore.

GP*B*—12,000—15-2-13.

PROCEEDINGS OF THE GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE.

Read:—

Government Order No. Camp 2-4/Muz.207-26-34 dated the 17th June 1927 sanctioning three estimates amounting to Rs. 24,600/- for certain additions and improvements to Mysore Government Chattram at Benares.

2. Government Orders Nos. 219-21/Muz.397-27-6 dated the 26th July 1928 and 629-30/Muz.43-28-4 dated the 25th September 1928 sanctioning three other estimates for Rs. 1443/- for the above work.

3. Memo No. 1864 dated the 25th March 1929 from the Muzrai Commissioner in Mysore submitting a copy of letter to the Chief Engineer of Mysore forwarding for scrutiny and submission to Government, six bills from Mr. Ray, Engineer and Contractor, aggregating Rs. 28,922-5-9 for having finally executed the above works.

4. Government order No. 2225-8/Muz.325-28-8 dated the 15th April 1929 sanctioning the deputation of Mr. D.A. Hukeri, Assistant Engineer to Benares for measuring the works executed by Mr. R.N. Ray to the above chattram and scrutiny of the rates &c., claimed in the bills.

5. Letter No. 10369 dated the 25th May 1929 from the Chief Engineer of Mysore enclosing a copy of a note by Mr. Hukeri on the measurement of the works and recommending that the bills sent up by Mr. Ray for Rs. 28,922-5-9 may be finally passed as checked by Mr. D.A. Hukeri for Rs. 27,953-1-3 in full adjustment of the Contractor's claim.

Order No. 2800-3/Muz 325-28-14.

Dated, Bangalore, the 22nd June 1929.

The recommendation made by the Chief Engineer for passing the Contractor's claim in full settlement for Rs. 27,953-1-3 is approved. Mr. Ray has been advanced Rs. 26,000/-

as noted in the margin and the balance payable is Rs. 1953-1-3 which will be met from the Chuttram Savings Fund.

2. The Comptroller is requested to arrange for the immediate payment of thic amount to Mr. Ray, through Mr. Rai Bahadur Babu Lalitbihari Sen Roy, Private Secretary to Hon'ble His Highness the Maharaja of Benares.

Rs. 6000	dated 19-2-27	
" 6000	" 17-6-27	
" " " 6000	" " 17-12-27	
" " " 5000	" " 2-4-28	
" " " 3000	" " 27-10-28	
Rs.26000	Total	

Secretary to Government,
Financial Department.

To

The Chief Engineer of Mysore with the sanctioned bills.
The Muzrai Commissioner in Mysore, Bangalore.
The Comptroller to the Government of Mysore.
The Huzur Secretary to His Highness the Maharaja of Mysore.

C.R.G.5.

G. R. S, III—3]

ROUTINE NOTES.

[To be used only for notes, requisitions, etc., not intended for permanent record.]

Telegram, (urgent)

To,
R. N. Ray Esq.
Engineer and Contractor,
Benares.

Your Telegrams.

Payment of Bills is being arranged for.

Financial Secretary

N B -Shouldroutine notes be written on small slips
2the notes must b cipoed, or slips pasted on
this form

Exd 22/6/28
Asstt Secy
Munz. Br. I i/c.

Minutes
Sanction to Borrow Rs (illegible)

ROUTINE NOTES.

[This form only for notes, requisitions, etc., not intended for permanent record.][1]

N B. Should routine notes be written on small slips the notes must be gipoed, or slips pasted on this form

ST & I/-08

Irrig 325-28-16

To

R.N. Ray, Esq.,
Engineer and Contractor, Benares.

Sir,

In confirming the marginally noted telegrams sent to you on 22-6-1929, I am desired to state that ~~Government have ordered that~~ your final bills in respect of the works executed to the Mysore Government Chattram at Benares aggregating ~~to~~ Rs. 28,922-5-9 ~~should be finally~~ have been passed for Rs. 27,953-1-3 ~~as recommended by the Chief Engineer of Mysore~~ and that payment of the balance of Rs. 1,953-1-3 due after deducting the advance of Rs. 26,000/- already ~~made~~ paid to you, is ~~accordingly being~~ arranged through Rai Bahadur Babu Lalit Behari Sen Roy, Private Secretary to H.H. the Maharaja of Benares.

Your telegrams. Payment of bills is being arranged for. Financial Secretary."

I have &c.,

4/7.

Fl. Secy. to Govt.

C.R.G.